4264878 - 2026
18/8/2026

FITNESS CERTIFICATE OF SCHOOL BUILDING - ANNEXURE B

1	Name of school	AL IRSHAD CENTRAL SCHOOL,THECHYAD
2	Name of Officer preparing report	Safeeda. N. P, Assistant Engineer, LSGD Section, Mukkam Municipality
3	Location	Mukkam
4	Period for which the certificate is issued	2026-27
5	Types of building(dimensions are in m)	RCC FRAMED STRUCTURE
	Ground Floor	Class room - 6MX 6MX 3.7M - 8 Nos
	First floor	Office - 6mx 6mx 3.7m - 1 Nos
		Office - 12.4 mx 6mx 3.7m - 1 Nos
		Lab 12.4m x 6mx 3.7m - 1 Nos
		Class rooms - 6m x 6mx 3.7m - 9 nos
	Second floor	Lab - 12mx 6mx 3.7m - 1 Nos
		Library - 12mx 6mx 3.7m - 1 nos
		Room - 3mx 6mx 3.7m - 1 Nos
		Class rooms - 6m x 6mx 3.7m - 8 nos
	Third floor	Class rooms - 6m x 6mx 3.7m - 4 nos
6	Nature of defect if any	Nil
(a)	Foundation and basement	Nil
(b)	Super structure	Nil
©	Doors and windows	Nil
(d)	Woodwork wrought and pitup	Nil
(e)	Roof	Nil
(f)	Flooring	Nil
(g)	Miscellaneous (Ctracks if any)	Nil
7	Any major defects notices which will render the building unsafe if any manner	No
8	Whether maintenance work have been done properly	Yes
9	Whether the structure is sound or not for conducting classes	yes, The structure is sound for conducting classes under normal weather conditions for the period of 2026-27

Note: 1 The stability of the structure should be examined also with reference to location altitude intencity of wind exposure to flood etc.,

2 Any additional observation deemed necessary for the certificate,may be furnished separately with the certificate

Certified that the school was inspected by me on 15/05/2026 and above noted classes are found to be fit to conduct classes for the period for the reasons stated above with the following conditions.

1. **This fitness certificate is issued provisionally on a condition to construct retaining wall on the rear yard of building to retain the loose earth.Already instruction is given directly and also by notice. The retaining wall construction should be done as early as possible and no students should be allowed to enter rear yard until the area is made safe. Fitness certificate will not be issued in the coming academic year in failure of construction of safety retaining wall.**

2. This certificate is applicable only to safety related to civil construction. Separate certificates for fire safety and safety of electrical installations, electrical lines/conduits shall be obtained from the concerned departments.

3. Maintenance of the school premises should be done periodically. The inspecting officer is not liable for any unfortunate accidents in the school premises due to lack of security or periodic maintenance.

4. This certificate is only for the structural safety of the classrooms mentioned in this certificate. It does not cover safety in laboratories, kitchens, etc.

5. For any new construction in the school compound, it should be intimated and a permit should be obtained from LSGI. Safety measures such as barricades must be ensured.

6. Internal wiring of the school should be verified by a registered /Approved Electrician before conducting classes

7. This fitness certificate is issued based on circular No: GEDN-M1/188/2025-G.EDN by General Education(M)Department Thiruvananthapuram dated 13/05/2026 ,Letter No GEDN-M1/188/2025-G.EDN dated 25/05/2026 and Circular No -LSGD/2037/2026-EW3 dated 26/05/2026 by Chief Engineer, Principal Directorate, LSGD.

8. ANNEXURE B IS ISSUED IN COMPLIANCE WITH ANNEXURE A (CHECK LIST)

9. Fitness is not issued for the sheeted area in Third floor as false ceiling is not done. It is the responsibily of School authority to ensure that the students are not entering these areas.

Place Mukkam

Signature

Date 23/07/2026

Designation

SAFEEDA N.P
Pen : 041438
ASSISTANT ENGINEER
Mukkam Municipality
Pin - 673602

OFFICE OF THE ASSISTANT ENGINEER
Mukkam Municipality
Date.....
LSGD SECTION

Annexure A

Revised Checklist for School Fitness

School Name: **Al Irshad Central school Thechyad**

School Code: **930839**

School Type (Govt./Aided/Unaided): **Un aided**

Sl. No.	Items to be verified	Yes	No	Remarks
1	Building Structurally stable	•		• Window shutters should be installed as early as possible.
2	Existing compound wall safe and intact	✓		
3	Premises free of unsafe pits,mounds and slopes	✓		
4	Whether the new constructions comply with Building rules & approvals			NA
5	Dangerous / overgrown trees and branches pruned and removed	✓		• School monitoring committee/ HM shall periodically check and cut the dangerously growing branches of tree to ensure safety.
6	Kitchen does not have any safety issue	✓		• School monitoring committee/HM shall ensure the safety of gas stove and fire wood storage periodically.
7	Whether Asbestos /Tin/Aluminium sheet roofs have been replaced?			• No false ceiling done in third floor GI sheeted area
8	Whether Parapet walls are there for wells and open wells are covered?	✓		
9	Electrical wiring safe (Old/damaged wiring replaced)			• Electrical wiring in the school building shall be examined by an approved/licensed wireman within one month. The Head of institution/ Principal concerned shall ensure that necessary rectification works if any are carried out based on the report of the approved/licensed wireman.

10	Transformers (if nearby) fenced properly			NA
11	No exposed or hazardous electric posts/ electric wires near school	✓		• It is the responsibility of the school monitoring committee / HM to check periodically the electric line connection from post to building is safe at all time.
12	Fire extinguishers installed	✓		

The inspecting officer may offer remarks regarding item 10 and 11.The head of institution shall rectify the defects and obtain NOC from KSEB in cases pertaining to Items 10 and 11.

HEALTH AND SANITATION

1. Adequate,clean,ventilated toilets with running water ☐ ☐
2. Classrooms,common areas and kitchen are clean ☐ ☐
3. First aid kit available ☐ ☐
4. Overgrown vegetation/garbage removed from School premises ☐ ☐
5. Rodent control measures are in place ☐ ☐

Items 13 to 17 are to be certified by the Health staff (HI/HS) of the concerned LocalBody.

Signature & Seal of School Principal/HM:

Signature & Seal of Health inspector :

Signature & Seal of Assistant Engineer, LSGD:

Inspection Date:----------

OFFICE OF THE ASSISTANT ENGINEER
Mukkam Municipality
Date
LSGD SECTION

SAFEEDA N.P
Pen : 941438
ASSISTANT ENGINEER
Mukkam Municipality
Pin - 673602